



18 Wetherbee Street
Acton, Massachusetts 01720

Office: (978)263-1185

Fax: (978) 287-4052

www.onyxcorporation.net

10-10-23

Methuen Construction Corporation

Mr. Tony Shawki

144 Main Street | PO Box 980

Plaistow, NH 03865

RE: Littleton WRRF Effluent Recharge Project - Conservation Commission Site Walk Action items

Below are the steps Onyx will be taking to improve the dewatering operation per the subject site walk that was held today with the Conservation Commission:

- Install a third bay in the temporary sediment basin system.
 - Estimated completion by the end of the day 10/11
- Divert the water into the new bay.
 - Estimated to occur on 10/11
- Clean the two existing bays in the temporary sediment basin system.
 - Estimated to be done on 10/11
- Add two new silt socks on the downward side of the forebay with a couple of feet between them to add two more layers of filtration.
 - Estimated to be done on 10/10
- Add a row of silt fence behind the furthest row of silt socks.
 - Estimated to be done on 10/11
- Hand clean the silt out of the area downstream of the forebays.
 - Scheduled to be done on 10/12 (after area has time to dry)
- Once all the excavation is completed, vacuum out the Frac Tanks again
 - Currently scheduled for 10/13

A follow-up site walk has been scheduled for Thursday (10/12/23) afternoon, at which point any additional measures can be discussed if necessary.

Jeffrey L. Herz P.E.

Project Manager