

Punchlist Items

PROJECT NO.: Croft Common

DATE March 22, 2023



GREEN INTERNATIONAL AFFILIATES, INC.
Civil and Structural Engineers

NO.	COMMENT	DATE ADDED	DATE RESOLVED	NOTES
1	Remove wooden stakes around site	3/22/2023		
2	Lower high bounds wherever possible to make flush with surrounding grade	3/22/2023		
3	Replenish, regrade & compact eroded stonedust trail at northern side of cul-de-sac and place crushed stone channel as discussed at site walk to help direct stormwater and prevent stonedust from eroding into roadway	3/22/2023		
4	Sweep stonedust that has washed into the road and clean material that has drained into CB-2	3/22/2023		
5	Clear fallen branches in cul-de-sac	3/22/2023		
6	Remove temp electrical panel	3/22/2023		
7	Grade/loam/seed to repair area in cul-de-sac where trailer was located	3/22/2023		
8	Remove erosion controls at Infiltration Basin #3	3/22/2023		
9	Ensure street trees are healthy and replace dead trees, if any	3/22/2023		
10				
11				
12				