



Green International Affiliates, Inc.

100 Ames Pond Drive, Suite 200 Tewksbury, MA 01876

T: (978) 923-0400 | www.greenintl.com

MEMORANDUM

Project Name: Strawberry Farm Subdivision
Subject: Site Visit No. 04
Date: October 9, 2024
Time: 7:30 AM
Location: 95 Taylor Street, Littleton, MA
Weather: Sunny, 55 degrees
Prepared by: Mike Mancuso
Attendees: Mark Gallagher Sr., Seal Harbor Companies (MG)
Mike Mancuso, Green International Affiliates, Inc. (MM)

Site Visit Summary:

MM made a site visit to observe the status of roadway construction and meet with MG.

Site Observations:

- 8" gravel borrow subbase has been installed for the shared driveway.
- Compaction testing was performed yesterday, and MG indicated that results were satisfactory. The report will be forwarded once it is received. Additional compaction of gravel subbase continued on site this morning.
- Dense graded crushed stone (DGCS) was being delivered this morning for installation later today as shown in endorsed plans. DGCS will be fine graded and compacted today.
- MM and MG discussed construction status and grading for the shared driveway. The current grade of gravel subbase needed to be cut near the intersection with Taylor Street to meet proposed grades prior to installing DGCS.
- It was observed that sewer covers were placed on drain manholes. MG indicated these will be swapped with the appropriate drain covers.
- MG will provide the schedule for the placement of hot mix asphalt (HMA) intermediate course as well as the grading/loam placement for the proposed basins, once schedule is determined.

Pictures:



Photo 1:
Compaction of gravel subbase continued



Photo 2:
Dense Graded Crushed Stone material



Photo 3:
Sewer cover at drain manhole



Photo 4:
Delivery of material